

Bioretention As-Built Checklist

Proiect:	Date:
,	

	<u>Description</u>	<u>Design</u>	<u>As-Built</u>
1	Percent Impervious		
2	Drainage Area		
3	Water Quality Volume		
4	Bioretention Surface Area (ft²)		
5	Type and Width of pretreatment		
6	Elevations of the following:		
a	Bottom of planting soil		
b	Top of planting soil		
с	Top of mulch layer		
d	Inlet of overflow / bypass structure		
7	Ponding depth (Maximum 1')		
8	Runoff volume captured (ft ³)		
9	Underdrain System Specifications:		
a	Size & type of perforated pipe		
b	Number of branch lines & spacing width		
С	Invert elevation of underdrain	•	
d	Invert elevation of outflow pipe at outlet		
11	Planting Soil (attach soil test report):		
a	Planting soil depth		
b	Percentage clay		
С	Percentage sand		
d	Percentage organic material		
e	Percentage silt		
f	Soil pH		
12	Planting Specifications (include planting plan):		
a	Planting density (plants/acre)		
b	Number and type of trees		
С	Number and type of shrubs		
d	Number and type of herbaceous species		
e	If grass, sod type		
18	Maintenance schedule provided? (Y/N)		
19	Engineer's certification on as-builts (Y/N)		



Bioretention As-Built Checklist

Project:		Date:	
	Description	Design	As-Built
20	Maintenance agreement Intake Form submitted to City Attorney (Y/N)		
21	Maintenance easement metes & bounds & plat submitted to City Attorney (Y/N)		
22	Marked up as-built drawing included (Y/N)		
p con des	ENGINEER'S CERTIFIC STORMWATER CONTROL I certify that, persuant to generally accepted engineer rofessional opinion that the stormwater control(s) lab appleted in conformance with the plans and specification sign volume available, and is functioning as designed in NCAC 2H.100 SEAL:	ing standards in the correled asons approved onand complies with the	has been , has its ful
SIG	NATURE:	DATE:	
	ted Name:		
	ne Number:		
Ema	nil Address:		